

AMOCO PRODUCTION COMPANY
 STATE "IF" NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST AND,
 4-POINT BACK PRESSURE TEST.
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: NOVEMBER 19-21, 1981
 TEST DEPTH: 8515 FEET
 ELEMENT NO: 23057 (0-5100 psi)
 OPERATOR: M.R.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. / MIN.</u>	<u>PSIG @ 8515 Feet</u>
11-19-81	7:15 A.M.		902 Gauge reached 8515' Flowin
	7:45 A.M.		899
	8:15 A.M.	00 Hrs. 00 Min.	889 Shut-In, Begin Build-Up
		00 15	995
		00 30	995
		00 45	995
	9:15 A.M.	01 00	995
11-19-81	1:15 P.M.	05 00	997
11-19-81	6:15 P.M.	10 00	997
11-20-81	4:15 A.M.	20 00	997
11-20-81	2:15 P.M.	30 00	997
11-21-81	12:15 A.M.	40 00	997
11-21-81	7:15 A.M.	47 00	997 Gauge off Bottom, Grad. Stc
11-21-81	8:30 A.M.	48 15	997 Gauge back to 8515 Feet
	8:45 A.M.	48 30	997 Begin Test
	9:00 A.M.	48 45	896
	9:15 A.M.	49 00	886
	9:30 A.M.	49 15	886 End Rate I
11-21-81	9:45 A.M.	49 30	876 Down to Line Pressure End Test.