- 9. Squeezed Yates perfs & open hole 2250'-89' w/200 sx Class C w/1% CaCl<sub>2</sub>. CIP @ 3:45 p.m. 10-20-83.
- 10 Drillout squeeze cement & drill 4-3/4" hole to 2380'.
- 11. Ran electric logs then acidized open hole 2289'-2380' w/500 gal.
- 12. Swab tested Adams Dolomite open hole w/no show of oil or gas.
- 13. Pumped 50 sx Class C cement plug 2380'-1900'. Pumped 20 sx Class C cement plug 700'-503'. Pumped 15 sx Class C cement plug 120'-surface.
- 14. Removed wellheads & install dry hole marker 10-26-83.