


YATES PETROLEUM CORPORATION ✓



DRILL STEM TESTS

Millman "SB" State #2 - LG-648
Unit K, 1980 FSL & 1980 FWL
Sec. 16-T19S-R28E
Eddy County, NM

DST #1: 9636-9694'(58'). Tested Halliburton lines to 1000 psi, OK.
TIMES: TO 60"; SI 60"; TO 60"; SI 180". On initial flow, test line to pit plugged. Surface pressure 60# in 42 minutes. Unplugged test line. Opened on 3/8" choke, 45# at end of 60 minutes. Gas 214 MCFPD. Reopened on 1/4" choke, gas stabilized at 24# = 57 MCFPD. RECOVERY: 395' formation water, CI 25000, 180' drilling fluid. PRESSURES: IHP 4656; IFP 133-222; ISIP 2053; FFP 89-178'; FSIP 2271; FHP 4656. BHT 159°.