

11. See Form 3160-3

12. A. DST Program: None

B. Core: None

C. Mud Logging: 3400' to TD, two-man unit

D. Wire Line Logs:

The following suite of logs will be run in both of the listed intervals:

CNL/LDT/CAL/GR	TD - SCP (GR/CNL to surface)
DDL/MSFL/CAL/GR	TD - SCP

13. No abnormal pressures are anticipated. Bottom hole pressures at TD expected to be 2000 psi. Bottom hole temperature 110° F. No hydrogen sulfide expected in this known drilling area. No crooked hole or abnormal deviation problems.

14. Anticipated starting date to spud - on or about 04-01-91. Anticipated drilling time expected to be 10 days from surface to TD.