

WORK SHEET FOR CALCULATION OF WELLHEAD PRESSURE (Pc or Pw)
FROM N BOTTOM HOLE PRESSURE (Pf or Ps)

FORM C-122F

COMPANY CONOCO INC. LEASE : J. COM. WELL NO. : 3 DATE 9 26 95
UNIT SECTION : 17 TOWNSHIP : 19 RANGE : 25
L 8935 H : 8935 L/H : 1 G/GMIX : 0.5980
CO2 : 0.95 N2 : 0.22 H2S :
GH : 5343.1 PCR : 672 TCR : 354

LINE		1	2	3	4	5	6	7	8
1	TW(W.H. R)	534	534	534	534	534	534	534	534
2	Ts(B.H. R)	623.4	623.4	623.4	623.4	623.4	623.4	623.4	623.4
3	T=(Tw+Ts/2)	578.7	578.7	578.7	578.7	578.7	578.7	578.7	578.7
4	Z (EST.)	0.877	0.819	0.818	0.820	0.819	0.824	0.830	0.837
5	TZ	508	474	473	475	474	477	480	484
6	GH/TZ	10.524	11.272	11.292	11.255	11.271	11.211	11.128	11.028
7	eS(TABLE XIV)	1.484	1.526	1.527	1.525	1.526	1.523	1.518	1.512
8	Pf or Ps	2340.5	2340.5	2273.3	2273.3	2122.8	2122.8	1743.3	1743.3
9	Pf2 or Ps2	5477.9	5477.9	5167.9	5167.9	4506.3	4506.3	3039.1	3039.1
10	Pc2=Pf/eS or Pw2=Ps2/eS	3691.7	3589.5	3383.9	3388.5	2953.0	2959.7	2002.2	2009.7

11	Pc or Pw	1921	1895	1840	1841	1718	1720	1415	1418
12	P=(Pw+Ps/2)or(Pc+Pf/2)	2131	2118	2056	2057	1921	1922	1579	1580
13	Pr=(P/Pcr)	3.17	3.15	3.06	3.06	2.86	2.86	2.35	2.35
14	Tr(T/Tcr)	1.63	1.63	1.63	1.63	1.63	1.63	1.63	1.63
15	Z (TABLE XI)	0.819	0.819	0.820	0.820	0.824	0.824	0.837	0.837

PW 1 : 1894.6 PW 2 : 1840.8 PW 3 : 1720.4 PW 4 : 1417.6

WELL TEST DATA REPORT

Page: 1

COMPANY : CONOCO INC.
 FIELD :
 WELL : JULIE COM.#3
 LOCATION :

TEST INT. : 9053-9095
 GAUGE DEPTH : 8935 feet
 GAUGE S/N : 20265
 START DATE: 09/26/95 (MM/DD/YY)
 START TIME: 09:00:00 (HH:MM:SS)

Day	Time HH:MM:SS	Delta Time Hours	Press PSIA	dp	Temp °F	Record # in the DataFile
-----	------------------	------------------------	---------------	----	------------	--------------------------------

1	09:00:00	0.000	2461.8	0.0	173.8	1
START RATE 1						
1	09:15:00	0.250	2336.7	-125.1	173.5	2
1	09:30:00	0.500	2339.8	-122.0	174.5	3
1	09:45:00	0.750	2340.5	-121.3	175.1	4
START RATE 2						
1	10:00:00	1.000	2269.1	-192.7	174.8	5
1	10:15:00	1.250	2262.0	-192.8	174.9	6
1	10:30:00	1.500	2273.3	-188.5	174.6	7
START RATE 3						
1	10:45:00	1.750	2120.5	-341.3	173.5	8
1	11:00:00	2.000	2119.8	-342.0	172.7	9
1	11:15:00	2.250	2122.8	-339.0	172.2	10
START RATE 4						
1	11:30:00	2.500	1757.2	-704.6	169.1	11
1	11:45:00	2.750	1739.5	-722.3	165.7	12
1	12:00:00	3.000	1743.3	-718.5	164.1	13
END OF TEST						

PRO WELL TESTING & WIRELINE