

7. Auxiliary Equipment: Upper Kelly Cock, Full Opening Stabbing Valve, PVT.
8. Testing Logging and Coring Programs:
 - DST's: DST any mudlog shows.
 - Logging: 2-man Mudlogging unit from 6000' to T.D.
 - Electric Logs: Platform Express with CNL-LDT, DLL-MSFL, GR and Caliper.
 - Coring: None anticipated
9. Abnormal Pressure, Temperatures or Other Hazards: Lost circulation is anticipated in the surface. Maximum bottomhole pressure is estimated to be 4300 psig.
10. Anticipated Starting Date: May 15, 2001.