

9-5/8" @ 2970'
7" @ 11604'
PSTD 11445'
2-7/8" @ 11195'

ANPC/COQUINA: YATES STATE #1, Eddy County, New Mexico,
Burton Flat Field, Recompletion to 11300' Morrow SD.
ANPC/Coquina WI = .44057, AFE #88-W-08, \$68,500.

Page 4

6/13/88 6:00 am FTP 22 psi on 1/2" choke, 232 MCF. Open well on 3/4" choke. FTP decreased to 10 psi. Recovered fine mist of acid water. RU swab, recovered 6 bbls of clean acid water, 2 bbls of muddy acid water with a trace of condensate. Made a total of 9 swab runs, one per hour. Last 2 runs dry to seating nipple. Between swab runs, FTP 20-30 psi on 3/4" choke, 375-450 MCF. Total load recovered, 106 bbls. Dropped 1 soap stick, placed well on 1/2" choke and left flowing over night.
Daily \$ 1,237.26
Cum \$92,737.40

6/14/88 6:00 am FTP 22 psi on 1/2" choke, 232 MCF. Open well on 3/4" choke. RU swab. Tubing dry to seating nipple. RU Jerrell Services & RIH w/7 day BHP instruments. Hung bombs @ 11290' and shut well in at 11:58 am.
45 min SITP 300 psi 6.67 psi/min
60 min SITP 400 psi 6.67 psi/min
6 Hr. SITP 1375 psi 3.82 psi/hr
Daily \$ 2,150.00
Cum \$94,887.40

6/15/88 19 hr. SITP 2000 psi 1.75 psi/hr
Daily 0.00
Cum \$94,887.50

6/16/88 43 hr. SITP 2280 psi

6/17/88 67 hr. SITP 2450 psi

6/18/88 89 hr. SITP 2580 psi

6/19/88 113 hr. SITP 2675 psi

6/20/88 139 hr. SITP 2725 psi
Cumulative Cost \$94,887.00

6/21/88 163 hr. SITP 2775 psi
Cumulative Cost \$94,887.40

6/22/88 178 hr. SITP 2713 psi DWT. RU Jerrell Services & POOH w/BHP instruments. Open well on various chokes and flow tested well to pit.

TIME	CHOKE	FTP	CF	COMMENTS
11:15 AM	0	2713 psi	2800 psi	open on 13/64"
11:20 AM	13/64	2240 psi	2800 psi	open to 16/64"
11:25 AM	16/64	1900 psi	2800 psi	open to 16/64"
11:30 AM	16/64	1560 psi	2800 psi	
11:35 AM	16/64	1300 psi	2800 psi	open to 20/64". Bleed csg.
11:40 AM	20/64	800 psi	2600 psi	open to 27/64"