

9-5/8" @ 2970'
7" @ 11604'
PBD 11445'
2-7/8" @ 11195'

ANPC/COQUINA: YATES STATE #1, Eddy County, New Mexico,
Burton Flat Field, Recompletion to 11300' Morrow SD.
ANPC/Coquina WI = .44057, AFE #88-W-08, \$68,500.

Page 5

6/22/88 Con't.

<u>TIME</u>	<u>CHOKE</u>	<u>FTP</u>	<u>CF</u>	<u>COMMENTS</u>
11:45 AM	27/64	500 psi	2200 psi	open to 3/4"
11:50 AM	3/4	150 psi	1200 psi	
11:55 AM	3/4	30 psi	1000 psi	
12:00 PM	3/4	20 psi	750 psi	unloading spray of acid water
12:15 PM	3/4	10 psi	100 psi	slight spray
12:30 PM	3/4	10 psi	0 psi	dry gas
2:00 PM	3/4	5-10 psi	0 psi	dry gas
3:00 PM	1/2	5-10 psi	0 psi	dry gas
6:00 PM	1/2	5-10 psi	0 psi	dry gas
Daily Costs			\$ 500.00	
Cumulative Costs			\$95,387.40	

6/23/88 8:00 AM FTP 20 psi on 1/2" ck. SICP 20 psi. MIRU swab.
PULLED

<u>RUN #</u>	<u>TAG</u>	<u>FROM</u>	<u>RECOVERY</u>
1	1800	7500	3 bbl
2	2000	9800	2 bbl
3	scattered	SN	1/2 bbl
4	Dry to SN		0 bbl

Left well flowing on 1/2" choke.
Daily Costs \$ 1,500.00
Cumulative Costs \$96,887.40

6/24/88 7:00 AM FTP 15 psi on 1/2" ck. RU swab.
PULLED

<u>RUN #</u>	<u>TAG</u>	<u>FROM</u>	<u>RECOVERY</u>
1	5700	8300	4 bbl
2	7500	10500	1 bbl
3	scattered to SN		1/2 bbl
4	Dry		0 bbl

RD Swab unit. Shut well in 11:00 AM.
Daily Costs \$ 1,500.00
Cumulative Costs \$98,387.40

6/25/88 20 hrs. SITP 1325 psi.

6/26/88 44 hrs. SITP 2050 psi.