

WILDERSPIN NO. 1

MUD PROGRAM

Surface: 0 - 600'
Fresh water gel/lime slurry

Intermediate: 600' - 3000'
Fresh water with L.C.M. for seepage

Production: 3000' - T.D.
Fresh water and lime to 8500'.
At 8,500' mud up with a fresh water low
solids benex system (Wt. 8.9 to 9.2#/Gal.).
At 10,000' increase weight to 9.7#/Gal.
Adjust weight and viscosity as required to
total depth.
Reduce water loss to 5 cc before drilling
Morrow.

RECEIVED
OCT 23 1973
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO