

Well Servicing, Workover & Completion Record

LEASE CROTILLO HILLS WELL NO. 1 DATE(S) 10/16/92
 FIELD AUDION WORKCAMP COUNTY DOUGLAS STATE NEW MEXICO
 CONTRACTOR POOL WELL SERV SUPERVISOR JOE PICKETT

WORK SUMMARY:

TIH W/180 STDS OF TBL, SET
 PKR @ 8840, Pump GO BAL DOWN TBL, NO PRESSURE, LOAD BACKSIDE
 AND TEST TO 500 PSI FOR 15min, RLS PKR, POH AND LAY DOWN TBL
 RU WIDE WIRELINE, RTIH W/ 5 1/2 CTAP AND SET @ 8820, MAKE
 (2) TUB DUMP BAIL RUNS AND CAP W/ 35' OF CMT, RO
 PBD @ 8785'

DAILY COSTS:

ROAD & LOCATION	
RIG COST	1,500.00
EQUIPMENT RENTAL	
LOGGING & PERFORATING	-0-
STIMULATION	
TESTING	
CEMENTING	
COMPLETION FLUIDS	
CONTRACT SERVICES	
MISCELLANEOUS SUPPLIES	
ENGR. & SUPERVISION	250.00
OTHER	

TUBULARS	
WELLHEAD EQUIPMENT	
SUBSURFACE EQUIPMENT	
ARTIFICIAL LIFT EQUIPMENT	
SUCKER RODS	
TANKS	
PRESSURE VESSELS	
FLOWLINES	
INSTALLATION	
FITTINGS, VALVES, ETC.	
METERS, LACT, ETC.	
ELECTRICAL EQUIPMENT	
TOTAL DAILY COST	1750.00
CUMULATIVE COST	9305.00

WELL RECORD									
PULLED FROM WELL				EQUIPMENT		RUN IN WELL			
1" _____ 7/8" _____ 3/4" _____ 5/8" _____				_____ SUCKER ROD COUNT _____		1" _____ 7/8" _____ 3/4" _____ 5/8" _____			
ROD SUBS _____						ROD SUBS _____			
API PUMP SIZE _____				_____ PUMP _____		API PUMP SIZE _____			
DEPTH _____				_____ TUBING BOTTOM _____		DEPTH _____			
LENGTH _____ PLUGGED OR OPEN _____				_____ GAS OR MUD ANCHOR _____		LENGTH _____ PLUGGED OR OPEN _____			
LENGTH _____ SIZE & NO. HOLES _____				_____ PERFORATED NIPPLE _____		LENGTH _____ SIZE & NO. HOLES _____			
SIZE _____ TYPE _____ DEPTH _____				_____ SEATING NIPPLE _____		SIZE _____ TYPE _____ DEPTH _____			
LENGTH _____ JOINTS _____				_____ TUBING COUNT _____		LENGTH _____ JOINTS _____			
						TUB'G SIZE WT GRADE THREAD			