

CITIES SERVICE OIL COMPANY
GOVERNMENT "AA"
PRESSURE BUILD-UP & 4-POINT TEST
TABULATION OF PRESSURE & TIME

TEST CONDUCTED BY
JOHN WEST ENGINEERING CO.

TEST DATE: 10-30/31-74
TEST DEPTH: 11235 FEET
ELE. No.: 15317 (0-5000)
OPER.: G.P. & J.M.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HR./MIN.</u>	<u>P.S.I.G. @ 11,235 FEET</u>
10-30-74			3878 GAUGE @ 11,235'
	10:45 A.M.	00 HR. 00 MIN.	3888 OPEN CHOKE
	11:00 A.M.	00 15	3888
		00 30	3885
		00 45	3780
		01 00	3595
	12:00 Noon	01 15	3528
		01 30	3493
		01 45	3375
		02 00	3290
	1:00 P.M.	02 15	3293 END RATE I
		02 30	3100 START RATE II
		02 45	3000
		03 00	2925
	2:00 P.M.	03 15	2885 END RATE II
		03 30	2585 START RATE III
		03 45	2400
		04 00	2308
	3:00 P.M.	04 15	2263 END RATE III
		04 30	1850 START RATE IV
		04 45	1693
		05 00	1620
10-30-74	4:00 P.M.	05 15	1588 END RATE IV

BUILD-UP

10-30-74	4:00 P.M.	00 HR. 00 MIN.	1588 SHUT-IN
		00 02	1845
		00 05	2100
		00 10	2353
		00 15	2575
		00 20	2780
		00 25	2950
		00 30	3093
10-30-74	4:35 P.M.	00 35	3215 OFF BOTTOM CHANGE CHART
10-30-74	6:15 P.M.	02 15	3713 GAUGE @ 11,235'
		03 15	3740
		04 15	3763
		05 15	3780
		06 15	3793
10-30-74	11:15 P.M.	07 15	3803
10-31-74	12:15 A.M.	08 15	3813
		09 15	3820
10-31-74	1-15 A.M.	10 15	3828