

CITIES SERVICE OIL COMPANY  
GOVERNMENT "T" WELL NO. 2  
PRESSURE BUILD-UP & DRAW-DOWN TEST  
TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:  
JOHN WEST ENGINEERING COMPANY

TEST DATE: APRIL 9-16, 1976  
TEST DEPTH: 9042 FEET  
ELEMENT NO.: 12807 & 34911  
CLOCK NO.: E - 1919 & 11782  
RANGE: 0-72 Hrs. & 0-24 Hrs.  
OPERATOR: Don Tyson & Robert Attaway

Note; Pressures reported from element no. 12807 have been corrected to -38 P.S.I.G.

DATE	TIME	CUM HRS. / MIN.		P.S.I.G. @ 9042 FEET
4-9-76	Noon	Flowing		2839 Gauge Reached 9042 Feet
		1:00 P.M. 00 Hrs. 00 Min.		2839 Well Shut-In D.W. 1500#
		00	15	2899
		00	30	2991
		00	45	3088
		01	00	3111
		01	30	3236
		02	00	3331
		03	00	3464
		04	00	3548
		05	00	3631
		06	00	3691
		07	00	3731
		08	00	3776
4-9-76	11:00 P.M.	09	00	3808
		10	00	3833
4-10-76	1:00 A.M.	12	00	3882
		15	00	3942
		20	00	4014
4-10-76	7:00 P.M.	30	00	4120
4-11-76	5:00 A.M.	40	00	4188
4-11-76	3:00 P.M.	50	00	4243
4-12-76	1:00 A.M.	60	00	4283
		70	00	4317
4-12-76	11:35 A.M.	70	35	4320 Gauge Out To Change Chart D.W. 2842#
4-12-76	12:15 P.M.	71	15	4320 Gauge Back To 9042 Feet
	9:00 P.M.	80	00	4329
4-13-76	7:00 A.M.	90	00	4340
4-13-76	5:00 P.M.	100	00	4354
4-14-76	3:00 A.M.	110	00	4366
		120	00	4380
4-14-76	11:00 P.M.	130	00	4395
4-15-76	9:30 A.M.	140	30	4409 Gauge Out To Change Chart