

CITIES SERVICE OIL COMPANY
GOVERNMENT "AC" NO.1
PRESSURE BUILD-UP ,DRAW-DOWN & FLOW TEST
TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMP

TEST DATE: MAY 2-6,1975
TEST DEPTH: 10649 FEET
ELEMENT NO.: 8534
RANGE: 0-5600 P.S.I.
OPERATOR: D. TYSON

DATE	TIME	CUM. HRS. / MIN.		P.S.I.G. @ 10649 FEET
5-2-75	10:45 A.M.	00 HRS.	00 MIN.	2870 GAUGE REACHED 10649 FEET
		00	30	2695
	11:45 A.M.	01	00	2534 SHUT-IN
		01	15	3082
		01	30	3302
		01	45	3607
		02	00	3794
		02	15	3980
		02	30	4057
		02	45	4091
		03	00	4123
		03	30	4148
		04	00	4171
		04	30	4188
		05	00	4205
		05	15	4219 CLOCK STOPPED
5-2-75	5:00 P.M.	05	15	4219 CLOCK STOPPED
5-5-75	9:45 A.M.	70	00	4305 GAUGE OUT TO CHANGE CLOCK & CHART
5-5-75	10:45 A.M.	71	00	4305 GAUGE BACK TO 10649 FEET
	11:00 A.M.	71	15	4305 OPEN CHOKE TO LIGHT HEATER
	11:15 A.M.	71	30	4285 RATE 1 CHOKE 6/64
		71	45	4151
		72	00	4117
		72	15	4083
	12:15 P.M.	72	30	4060 END RATE 1
	12:30 P.M.	72	45	3898 RATE 2 CHOKE 7/64
		73	00	3805
		73	15	3746
	1:15 P.M.	73	30	3732 END RATE 2
	1:30 P.M.	73	45	3523 RATE 3 CHOKE 8.5/64
		74	00	3376
		74	15	3311
	2:15 P.M.	74	30	3257 END RATE 3
	2:30 P.M.	74	45	3048 RATE 4 CHOKE 11/64
		75	00	2890
		75	15	2805
	3:15 P.M.	75	30	2698 END RATE 4 & LEFT WELL FLOWING.
		76	00	2554
		76	30	2517
		77	00	2511
		78	00	2551
		79	00	2565
		80	00	2523
		81	00	2571
		82	00	2607
		83	00	2627
		84	00	2650