

CITIES SERVICE OIL COMPANY
GOVERNMENT " AB"
WELL NO. 2

PRESSURE DRAW - DOWN & BUILD - UP TEST
TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: MAY 5-6, 1975
TEST DEPTH: 9140 FEET
ELEMENT NO.: 16194 - N
RANGE: 0-4600 P.S.I.
CLOCK NO.: E - 1919
RANGE: 0-72 HOURS
OPERATOR: GLYNN PARKER

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>P.S.I.G. @ 9140 FEET</u>
5-5-75	11:00 A.M.	00 HRS.	00 MIN.	4280 GAUGE REACHED 4190 FEET
	12:30 P.M.	01	30	4290 OPEN CHOKE TO LIGHT HEATER
	1:30 P.M.	02	30	4051 CLOSE CHOKE FOR REPAIRS
	1:45 P.M.	02	45	4091 RATE 1 CHOKE 19/64
		03	00	3995
		03	15	3915
		03	30	3833
	2:45 P.M.	03	45	3751 END RATE 1
	3:00 P.M.	04	00	3737 RATE 2 CHOKE 18/64
		04	15	3714
		04	30	3702
	3:45 P.M.	04	45	3671 END RATE 2
	4:00 P.M.	05	00	3655 RATE 3 CHOKE 17/64
		05	15	3648
		05	30	3634
	4:45 P.M.	05	45	3615 END RATE 3
	5:00 P.M.	06	00	3613 RATE 4 CHOKE 16/64
		06	15	3610
		06	30	3601
	5:45 P.M.	06	45	3594 END RATE 4 & SHUT - IN
		07	00	3723
		07	30	3831
		08	00	3904
		08	30	3962
		09	00	4002
		10	00	4068
		11	00	4112
		12	00	4150
5-5-75	MIDNIGHT	13	00	4178
5-6-75	1:00 A.M.	14	00	4201
		15	00	4222
		16	00	4243
		18	00	4269
		20	00	4294
		22	00	4315
		24	00	4329
		26	00	4343
5-6-75	2:40 P.M.	27	40	4353 GAUGE OUT END TEST D.W.2852#