

CITIES SERVICE OIL COMPANY

WELL "A" WELL NO. 1

72 HOUR PRESSURE BUILD-UP, MULTI-POINT
 BACK PRESSURE TEST AND 18 HOUR BUILD-UP
 TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:

JOHN WEST ENGINEERING COMPANY

TEST DATE: OCTOBER 17-21, 1975
 TEST DEPTH: 11,200 FEET
 ELEMENT No.: 34911 (0-6000 PSI)
 OPER.: M.C.T. & G.J.P.

DATE	TIME	CUM. HRS./MIN.		PSIG @ 11,200 FEET
10-17-75	1:35 PM			4650 GAUGE REACHED 11,200', FLOWING
10-17-75	2:45 PM	00 HRS.	00 MIN.	4659 SHUT-IN FOR BUILD-UP
		00	05	4780
		01	00	4792
		02	00	4798
10-17-75	7:45 PM	05	00	4807
10-18-75	12:45 AM	10	00	4816
	10:45 AM	20	00	4828
10-18-75	8:45 PM	30	00	4831
10-19-75	6:45 AM	40	00	4834
10-19-75	4:45 PM	50	00	4837
10-20-75	2:45 AM	60	00	4840
10-20-75	10:45 AM	68	00	4840 GAUGE OUT TO CHANGE CHARTS
		CHART No. 2		
10-20-75	11:45 AM	69	00	4840 GAUGE BACK TO 11,200'
	12:00 NOON	69	15	4840 OPEN TO 8/64 CHOKE
	12:15 PM	69	30	4757
		69	45	4757
		70	00	4724
10-20-75	1:00 PM	70	15	4745 END RATE 1
	1:15 PM	70	30	4659 10/64 CHOKE
		70	45	4659
		71	00	4671
10-20-75	2:00 PM	71	15	4688 END RATE 2
	2:15 PM	71	30	4629 12/64 CHOKE
		71	45	4608
		72	00	4611
10-20-75	3:00 PM	72	15	4614 END RATE 3
	3:15 PM	72	30	4522 14/64 CHOKE
		72	45	4522
		73	00	4525
10-20-75	4:00 PM	73	15	4528 END RATE 4, SHUT-IN FOR BUILD-UP
10-20-75	4:00 PM	00	00	4528 WELL SHUT-IN, BEGIN BUILD-UP
		00	05	4786
		01	00	4813
		02	00	4816
10-20-75	9:00 PM	05	00	4825
10-21-75	2:00 AM	10	00	4831
10-21-75	10:00 AM	18 HRS.	00 MIN.	4837 GAUGE OUT, END TEST