

N.R.M. PETROLEUM CORPORATION
 GOLDEN FEDERAL WELL NO. 1
 PRESSURE BUILD-UP & DRAW DOWN TEST
 TABULATION OF TIME AND PRESSURE

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: Feb. 24 to March 2, 1976
 TEST DEPTH: 11,135 FEET
 ELEMENT NO.: 7542 -N
 RANGE: 0-6950 P.S.I.G.
 CLOCKS: 1918 72 hrs. - 11787 24 hrs.
 OPERATOR: Don Tyson

DATE	TIME	CUM. HRS. / MIN.		P.S.I.G. @ 11,135 FEET
2-24-76	10:15 A.M.	00 Hrs.	00 Min.	2518 Gauge reached 11,135'
		00	30	2493
		01	00	2542
		01	30	2570
		02	00	2592
		03	00	2634
		04	00	2683
		05	00	2718
		06	00	2750
		07	00	2778
		08	00	2806
		09	00	2835
		10	00	2852
2-24-76	10:15 P.M.	12	00	2898
2-25-76	1:15 A.M.	15	00	2947
		20	00	3021
		25	00	3081
		30	00	3134
2-25-76	9:15 P.M.	35	00	3180
2-26-76	2:15 A.M.	40	00	3222
		45	00	3257
		50	00	3292
		55	00	3327
2-26-76	10:15 P.M.	60	00	3356
2-27-76	3:15 A.M.	65	00	3387
		70	00	3419
2-27-76	9:00 A.M.	70	45	3423 Gauge out
	9:30 A.M.	71	15	Open choke to pit.
	2:00 P.M.	75	45	Shut-In to rerun element.
	2:30 P.M.	76	15	2849 Gauge back to 11135'
	2:35 P.M.	76	20	2849 Open choke flow to pit
	4:00 P.M.	77	45	1877 Shut-In
		80	00	2722
2-27-76	9:15 P.M.	85	00	3018
2-28-76	2:15 A.M.	90	00	3148
		95	00	3218
		100	00	3264
2-28-76	7:15 P.M.	105	00	3303
2-29-76	12:15 A.M.	110	00	3331
		115	00	3359
		120	00	3384