

CITIES SERVICE OIL COMPANY
C D M "A" WELL NO.:1
PRESSURE BUILD-UP & DRAW-DOWN TEST
TABULATION OF PRESSURE AND TIME.

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: MARCH 16-22, 1976
TEST DEPTH: 11,350 FEET
ELEMENT NO.: 12809-N
RANGE: 0-5650 P.S.I.G.
CLOCK NO.: E- 1919, 11782, E-1919
RANGE: 0-72 Hrs., 0-24 Hrs., 0-72 Hrs.
OPERATOR: Don Tyson & Glynn Parker

DATE	TIME	CUM. HRS. / MIN.		P.S.I.G. @ 11,350 FEET
3-16-76	12:35 P.M.	FLOWING		1000 Gauge reached 11,350'
	1:35 P.M.	00 Hrs.	00 Min.	1000 Well Shut-In D.W.682#
		00	15	1977
		00	30	2634
		00	45	3409
		01	00	3869
		01	30	4335
		02	00	4415
		03	00	4490
		04	00	4513
		05	00	4530
		06	00	4536
		07	00	4542
		08	00	4547
		09	00	4553
		10	00	4556
3-16-76	11:35 P.M.	10	00	4556
3-17-76	1:35 A.M.	12	00	4567
		15	00	4573
		20	00	4585
3-17-76	7:35 P.M.	30	00	4599
3-18-76	5:35 A.M.	40	00	4616
3-18-76	3:35 P.M.	50	00	4630
3-19-76	1:35 A.M.	60	00	4645
	9:35 A.M.	68	00	4659 Gauge Out to Change Chart. D.W.3770#
	10:35 A.M.	69	00	4662 Gauge Back to 11,350'
	10:50 A.M.	69	15	4662 Open Choke Lt. Heater
	11:05 A.M.	69	30	4232 Shut-In for repairs,
		69	45	4461
		70	00	4576
		71	00	4599
		72	00	4599
		73	00	4599
		74	00	4602
		79	00	4607
3-19-76	8:35 P.M.	79	00	4607
3-20-76	1:35 A.M.	84	00	4610
		89	00	4613
	9:45 A.M.	92	10	4616 Gauge Out to Change Chart D.W.3770#