

CITIES SERVICE OIL COMPANY
STATE "CT" NO. 1
PRESSURE BUILD-UP & DRAW-DOWN TEST
TABULATION OF PRESSURE AND TIME.

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: May 18-22, 1976
TEST DEPTH: 9504 FEET
ELEMENT NO.: 34911-N
RANGE: 0-6000 P.S.I.G.
CLOCKS: E-1919 & 11782
RANGE: 0-72 hrs. & 0-24 hrs.
OPERATOR: Don Tyson & Glynn Parker

DATE	TIME	CUM. HRS. / MIN.		P.S.I.G. @ 9504 FEET
5-18-76	1:40 P.M.	FLOWING		579 Gauge reached 9504 feet
	4:00 P.M.	00 Hrs.	00 Min.	573 Well Shut-In D.W. 63#
		00	30	752
		01	00	975
		01	30	1138
		02	00	1248
		03	00	1450
		04	00	1657
		05	00	1795
		06	00	1936
		07	00	2018
		08	00	2082
5-19-76	1:00 A.M.	09	00	2140
		10	00	2103
		12	00	2253
		15	00	2317
		20	00	2384
5-19-76	10:00 P.M.	30	00	2469
5-20-76	8:00 A.M.	40	00	2509
5-20-76	6:00 P.M.	50	00	2536
5-21-76	4:00 A.M.	60	00	2561
	9:00 A.M.	65	00	2576 Gauge out to change chart D.W. 1913#
	10:15 A.M.	66	15	2579 Gauge back to 9504 feet
	10:40 A.M.	66	40	2582 Open Choke Light Heater
	11:00 A.M.	67	00	2411 Rate 1, Choke 16/64"
		67	15	2287
		67	30	2213
		67	45	2155
		68	00	2085
		68	15	2009
		68	30	1963
		68	45	1923
	1:00 P.M.	69	00	1893 End Rate 1
	1:15 P.M.	69	15	1880 Rate 2, Choke 14/64"
		69	30	1878
		69	45	1878
	2:00 P.M.	70	00	1878 End Rate 2