

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO CONSERVATION COMMISSION

RECEIVED

MAY 12 1976

O. C. C.
ARTEZIA, OFFICE

30-015-21813

Form C-101
Revised 1-1-65

5A. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
5. State Oil & Gas Lease No. K 6261
7. Unit Agreement Name
8. Firm or Lease Name State CU
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated Morrow
12. County Eddy
11. Proposed Depth 11,450'
19A. Formation Morrow
20. Rotary or C.T. Rotary
21. Elevations (Show whether DE, RT, etc.) 3290' GR
21A. Find & Status of Log, Head Required/Approved
21B. Drilling Contractor Not Released
22. Approx. Date Work will start June 1, 1976

1a. Type of Work	
b. Type of Well DRILL <input checked="" type="checkbox"/> DEEPEN <input type="checkbox"/> PLUG BACK <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/> SINGLE ZONE <input checked="" type="checkbox"/> MULTIPLE ZONE <input type="checkbox"/>	
2. Name of Operator Cities Service Oil Company	
3. Address of Operator P. O. Box 1919 - Midland, Texas 79701	
4. Location of Well UNIT LETTER B LOCATED 660 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE OF SEC. 36 TWP. 20S RGE. 27E NMM	
23.	

PROPOSED CASING AND CEMENT PROGRAM

SIZE OF HOLE	SIZE OF CASING	WEIGHT PER FOOT	SETTING DEPTH	SACKS OF CEMENT	EST. TOP
17-1/2"	13-3/8"	48#	600'	750 Sacks	Circulated
12-1/4"	8-5/8"	24# & 32#	3000'	1500 Sacks	Circulated
7-7/8"	5-1/2"	17# & 20#	11430'	900 Sacks	TC @ Approx. 8000

It is proposed to drill this well to a total depth of 11,450' and test the Morrow Formation.

The blowout prevention program is as follows:

1. One set of blind rams.
2. One set of drill pipe rams.
3. One Hydril.
4. One rotating head.

APPROVAL VALID
FOR 90 DAYS UNLESS
DRILLING COMMENCED,

EXPIRES 8-13-76

The acreage assigned to this well is not dedicated to any gas purchaser.

IN ABOVE SPACE DESCRIBE PROPOSED PROGRAM: IF PROPOSAL IS TO DEEPEN OR PLUG BACK, GIVE DATA ON PRESENT PRODUCTIVE ZONE AND PROPOSED NEW PRODUCTIVE ZONE. GIVE BLOWOUT PREVENTER PROGRAM, IF ANY.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed E. J. J. J. Title Region Operation Manager Date May 11, 1976
(This space for State Use)

APPROVED BY W. A. Grassett TITLE SUPERVISOR, DISTRICT II DATE MAY 13 1976
CONDITIONS OF APPROVAL, IF ANY:

Cement must be circulated to
surface behind 13 7/8" & 8 7/8" casing

Notify N.M.O.C.C. in sufficient
time to witness cementing
the 8 7/8" casing