

Cities Service Oil Company
State "CU" No. 1

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>	<u>PSIG @ 11,000 FEET</u>
7-22-76	4:15 pm	72 Hrs. 35 Min.	2245 Shut-in for Build-up
		72 50	3497
		73 30	3994
		74 30	4066
		75 30	4095
		76 30	4115
		77 30	4126
7-22-76	11:10 pm	79 30	4135
7-23-76	1:10 am	81 30	4146
		83 30	4158
		85 30	4166
		87 30	4172
		89 30	4181
7-23-76	11:10 am	91 Hrs. 30 Min.	4189 Gauge out, end test

Note:Flowing Dead Weight at beginning of test was 1350 psig

Dead weight at end of 66 hour 30 minute build-up was 3449 psig

Flowing dead weight at end of 4-point test was 1670 psig

Dead weight at end of test was 3455 psig