

Cities Service Oil Company
State "CU" No. 1
Bottom Hole Pressure Build-up, 4-point back pressure test
and pressure build-up
Tabulation of Pressure and Time

Test conducted by:
West Engineering Company

Test Date: July 19 to 23, 1976
Test Depth: 11,089 feet
Element No.: 12809 (0-5650 psi)
Oper.: D. Tyson

DATE	TIME	CUM. HRS.MIN.		PSIG @ 11,039 FEET
7-19-76	3:40 pm			1860 Gauge reached 11,089', flowing
7-19-76	4:40 pm	00 Hrs.	00 Min.	1849 Shut-in for Build-up
		00	15	2880
		00	30	3497
		01	00	3909
		01	30	4006
		02	00	4040
		03	00	4086
		04	00	4106
		05	00	4123
		06	00	4135
7-19-76	11:40 pm	07	00	4146
7-20-76	12:40 am	08	00	4155
		09	00	4161
		10	00	4166
		12	00	4181
		15	00	4195
		20	00	4212
7-20-76	10:40 pm	30	00	4241
7-21-76	8:40 am	40	00	4258
7-21-76	6:40 pm	50	00	4278
7-22-76	4:40 am	60	00	4295
7-22-76	10:10 am	66	30	4307 Gauge out to change clock
7-22-76	11:10 am	67	30	4309 Gauge back to 11,089'
		68	00	4312
	12:15 pm	68	35	4312 Open 10/64 choke
		68	50	4052
		69	05	4003
		69	20	3977
	1:15 pm	69	35	3937 End Rate 1
		69	50	3680 13/64 choke
		70	05	3611
		70	20	3566
	2:15 pm	70	35	3523 End Rate 2
		70	50	3226 16/64 choke
		71	05	3120
		71	20	3069
	3:15 pm	71	35	3017 End Rate 3
		71	50	2519
		72	05	2382
		72	20	2299
	4:15 pm	72	35	2245 End Rate 4, Shut-in for B.U.