

CITIES SERVICE OIL COMPANY
STATE "CW" WELL NO. 1

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>PSIG @ 11,325 FEET</u>
11-15-76	5:15 PM	75 HRS.	15 MIN.	4367
		75	45	4370
		76	15	4373
		77	15	4376
		78	15	4379
11-15-76	10:15 PM	80	15	4385
11-16-76	12:15 AM	82	15	4394
	4:15 AM	86	15	4403
	12:15 PM	94	15	4418
11-16-76	3:45 PM	97 HRS.	45 MIN.	4430 GAUGE OUT, END TEST

NOTE: THE FLOWING DEAD WEIGHT PSIG AT BEGINNING OF TEST @ 2:00 PM, NOVEMBER 12, 1976, WAS 285#. THE DEAD WEIGHT PSIG AT THE END OF THE 68 HOUR BUILD-UP @ 10:00 A.M., NOVEMBER 15, 1976, WAS 3568#. THE DEAD WEIGHT PSIG AT THE END OF THE 23½ HOUR BUILD-UP @ 3:45 P.M., NOVEMBER 16, 1976, WAS 3570#.