## DRILLING DATA SHELL FEDERAL 6 NO. 1 EDDY COUNTY, NEW MEXICO

## CASING AND CEMENT:

11 3/4" 47# K-55 ST&C conductor set at  $320'^{\pm}$  to case off the fresh water zones. Circulate cement to surface with  $230^{\pm}$  sacks.

8 5/8" 24# and 32# K-55 ST&C surface casing at  $3200'^{\pm}$  to case off lost circulation zones. Circulate cement to surface with 575<sup>±</sup> sacks. (Possible two-stage cement job in lost circulation interval.)

5 1/2" 17#, 15.5# and 14# K-55 ST&C production casing at 10,000'±. Raise cement to 6000' or 500' above Wolfcamp formation with 675± sacks.

## REGEIVED

SEP 18 1976

G. C. C. ARTERIA, DEFINE