

CITIES SERVICE OIL COMPANY
 TRACY "E" No. 1
 BOTTOM HOLE PRESSURE BUILD-UP, 4-POINT BACK
 PRESSURE TEST AND BUILD-UP END OF TEST

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: 3-31 TO 4-5, 1977
 TEST DEPTH: 11,120'
 ELEMENT NO.: 8534-N (0-5600 PSI)
 OPER.: M.C.T.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS/MIN.</u>		<u>PSIG @ 11,120 FEET</u>
3-31-77	10:25 AM			4006 GAUGE REACHED 11,120 FLOWING
3-31-77	11:30 AM	00 HRS	00 MIN	4003 SHUT-IN, D.W. 3410
		00	15	4285
		00	30	4359
		00	45	4379
		01	00	4396
		01	30	4416
		02	00	4433
		02	30	4444
		03	00	4459
		03	30	4467
		04	00	4473
		05	00	4490
		06	00	4501
		07	00	4510
		08	00	5416
		10	00	4533
3-31-77	11:30 PM	12	00	4541
4-1-77	3:30 AM	16	00	4556
		20	00	4567
		24	00	4578
		30	00	4590
4-1-77	11:30 PM	36	00	4595
4-2-77	5:30 AM	42	00	4601
		48	00	4607
		54	00	4610
4-2-77	11:30 PM	60	00	4615
4-3-77	5:30 AM	66	00	4618
4-3-77	11:30 AM	72	00	4621 CHART RAN OUT, END TEST

CHART No. 2

4-4-77	10:25 AM			4624 GAUGE BACK TO 11,120'
4-4-77	10:30 AM	00	00	4624
		00	15	4342
		00	30	4325
		00	45	4319
	11:30 AM	01	00	4322
	11:45 AM	01	15	4217
	12:00 NOON	01	30	4171
	12:15 PM	01	45	4157
	12:30 PM	02	00	4160
		02	15	4074
		02	30	4073
		02	45	4009
4-4-77	1:30 PM	03	00	3994