


District I
PO Box 1980, Hobbs, NM 88241-1980
District II
PO Drawer DD, Artesia, NM 88211-0719
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
PO Box 2088, Santa Fe, NM 87504-2088

State of New Mexico
Energy, Minerals & Natural Resources Department

OIL CONSERVATION DIVISION

PO Box 2088
Santa Fe, NM 87504-2088



Form C-101
Revised February 10, 1994
Instructions on back
Submit to Appropriate District Office
State Lease - 6 Copies
Fee Lease - 5 Copies

☐ AMENDED REPORT

APPLICATION FOR PERMIT TO DRILL, RE-ENTER, DEEPEN, PLUG BACK, OR ADD A ZONE

Operator Name and Address: PREMIER OIL & GAS, INC. P.O. Box 1246 Artesia, NM 88210		OGRID Number 017985
Property Code 9370	Property Name EDDY FV STATE	API Number 30 - 015-22001
		Well No. 2

Surface Location

UL or lot no.	Section	Township	Range	Lot Ida	Feet from the	North/South line	Feet from the	East/West line	County
K	25	20S	27E		1980	South	1980	West	Eddy

Proposed Bottom Hole Location If Different From Surface

UL or lot no.	Section	Township	Range	Lot Ida	Feet from the	North/South line	Feet from the	East/West line	County
Proposed Pool 1 WILDCAT BONE SPRINGS					Proposed Pool 2				

Work Type Code P	Well Type Code G	Cable/Rotary	Lease Type Code S	Ground Level Elevation 3317' GL
Multiple	Proposed Depth 8466-8470' 8477-8500'	Formation Bone Springs	Contractor	Spud Date 09/18/00

Proposed Casing and Cement Program

Hole Size	Casing Size	Casing weight/foot	Setting Depth	Sacks of Cement	Estimated TOC
NO NEW CASING					
17 1/2"	13 3/8"	54.50	602'	525	
12 1/4"	9 3/8"	40	2991'	1400	
8 3/4"	5 1/2"	17	11,425	575	

Describe the proposed program. If this application is to DEEPEN or PLUG BACK give the data on the present productive zone and proposed new productive zone. Describe the blowout prevention program, if any. Use additional sheets if necessary.

Premier desires to begin the following completion work September 18, 2000:

- Set cement BP @ 9890' w/35' cement. Pressure test casing to 1000#.
- Perforate 4 holes @ 9100' & establish circulation & annulus.
- Set cement retainer @ 9050', & pump 230 sx into annulus. Estimated top of cement to be 7900'.
- Perforate third Bone Springs Sand @ 8466-8470' w/1 shot per foot, & 8477-8500' w/1 shot per foot. Acidize w/2500 gals of NEFE & test. Frac if necessary.

I hereby certify that the information given above is true and complete to the best of my knowledge and belief.

Signature: *Rosalie Jones*

Printed name:
Rosalie Jones

Title:
President

Date:
09/07/2000

Phone:
505-748-2093

OIL CONSERVATION DIVISION

Approved by: ORIGINAL SIGNED BY TIM W. GUM
Title: DISTRICT II SUPERVISOR

Approval Date: SEP 07 2000 Expiration Date: SEP 07 2001

Conditions of Approval:
Attached ☐