

READ & STEVENS, INCORPORATED
W.R. STATE COM NO. 1
PRESSURES TO USE FOR CALCULATING 4-POINT
BACK PRESSURE TEST AND PRESSURE BUILD-UP
TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: JUNE 6 TO 8, 1977
TEST DEPTH: 10,450 FEET
ELEMENT NO.: 8534 (0-5600 PSI)
OPER.: G.J.P.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>	<u>PSIG @ 10,450 FEET</u>
6-6-77	12:00 NOON		5233 GAUGE REACHED 10,450 FEET
6-6-77	1:30 PM	00 HRS. 00 MIN.	5233 BEGIN 1ST RATE 8/64 CHOKE
		00 15	5167
		00 30	5164
		00 45	5146
	2:30	01 00	5144 END RATE 1
		01 15	5034 10/64 CHOKE
		01 30	5029
		01 45	5017
	3:30	02 00	5003 END RATE 2
		02 15	4954
		02 30	4926
		02 45	4917
	4:30	03 00	4900 END RATE 3
		03 15	4815
		03 30	4752
		03 45	4727
	5:30 PM	04 00	4715 END RATE 4, SHUT-IN
6-6-77	5:30 PM	00 00	4715 WELL S.I., BEGIN BUILD-UP
		00 15	5195
		00 30	5207
		00 45	5212
		01 00	5215
		02 00	5218
		03 00	5221
		04 00	5221
6-6-77	11:30 PM	06 00	5224
6-7-77	1:30 AM	08 00	5227
		12 00	5227
	9:30 AM	16 00	5227
	1:30 PM	20 00	5227
		24 00	5227
6-7-77	11:30 PM	30 00	5230
6-8-77	5:30 AM	36 00	5230
6-8-77	1:00 PM	43 HRS. 30 MIN.	5230 GAUGE OUT, END TEST

NOTE: D.W. PRESSURE AT END OF TEST WAS 4066 PSIG.