

Plugging Report

Yates Federal #6, Eddy County, N.M.
Marathon Oil Company

Plugging Contractor: Star Well Service, Inc. - Box 1064 - Eastland, Texas 76448
Phone: 817 - 629-8563

11/16/92: Notify Jim Amos at BLM in Carlsbad of intent to plug well.
Move rig to location and rig up. SDFN

11/17/92: Install BOP. Run in hole with 2 3/8 tubing and on/off tool to 2900' and catch packer. Release packer and POH. GIH with 3700' tubing. Circulate 9# mud. POH with tubing. GIH with CIBP to 3075' and set plug. GIH with tubing and tag CIBP. Mix and pump 10 sx CI A cement on top of CIBP. Pull tubing to 1260'. Mix and pump 40 sx CI A cement. WOC. Tag cement at ~~4050'~~ 1155' ~~605'~~ as per report by C. Queen. Pull tubing to 265'. Close in well. SDFN

11/18/92: Mix and pump 58 sx CI A cement. Cement did circulate. Cut off heads and casing 3' below GL. Weld cap on surface casing and install plugged well marker. Backfill pit and cellar. Clean location. Rig down . Move.