

BOGLE FLATS UNIT #13

03/26/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
SAFETY MTG/ SITP 600#/ BLED TO 0#/ MADE 1 SWAB RUN/ KICKED WELL OFF/ F TO
TANK 3 HRS TO UNLOAD TBG/ EST GAS RATE 5 MMCFD/ SI FOR CONNECT TO FLOW
LINE/ RR 3-25-96/ SI 7 HRS FOR CONN/ TURNED DOWN LINE @ 7:00 PM/

03/27/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
BROUGHT ON LINE @ 7:00 PM/ FTP 180#/ INITIAL RATE 850 MCFD & UNLOADING WTR/
WILL REPORT FULL TEST 1 DAY LATE/

03/28/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
F 24 HRS/ FTP 240#/ 1655 MCF, 0 BC, 49 BW/

03/29/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
F 24 HRS/ FTP 220#/ 2010 MCF, 0 BC, 37 BW/

03/30/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
F 24 HRS/ FTP 530#/ 1441 MCF, 1 BC, 9 BW/ HIGH LINE PRESSURE/

03/31/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
F 24 HRS/ FTP 220#/ 2236 MCF, 3 BC, 20 BW/

04/01/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
F 24 HRS/ FTP 230#/ 2542 MCF, 2 BC, 11 BW/

04/02/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
F 24 HRS/ FTP 230#/ 2563 MCF, 1 BC, 8 BW/

04/03/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
F 24 HRS/ FTP 280#/ 2629 MCF, 2 BC, 7 BW/

04/04/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
F 24 HRS/ FTP 285#, 2677 MCF, 3 BC, 8 BW/ *DROP FROM REPORT PENDING STAB
TEST*/

COMPLETION/INACTIVE

04/05/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
NO ACTIVITY TODAY