

- a. LEAD SLURRY: 165 SXS "POZC" + ADDITIVES
- b. TAIL SLURRY: 50 SXS "C" NEAT

- 5. CIRC TO SURFACE. WOC 24 HRS. RIH W/ 6-1/8" BIT AND DRILL COLLARS ON 2-7/8" WS. DRILL OUT CMT RETAINER. TEST SQUEEZE TO 1000 PSI. CIH, DRILL OUT CIBP @ 6000 FT. CIH TO PBTD, 7610 FT. POOH.
- 6. RIH W/ NEW SUB PUMP ASSEMBLY(USING LIKE DESIGN, TD 3000 ON 2-7/8" PRODUCTION TUBING WITH 3/8" CHEMICAL INJECTION LINE. SET PUMP INTAKE AT 7536 FT, EQUIVALENT TO LAST LOCATION.
- 7. ND BOPS. NU WELLHEAD. POP.