

YATES PETROLEUM CORPORATION
South Avalon AUA Com. #1
Drilling Prognosis
Page 2

MUD PROGRAM: 0-600' FW/Paper; 600'-2200' FW/LCM; 2200'-8600' Cut
Brine; 9700'-11300' Salt Gel/Starch/Drispac.

BOPE PROGRAM: 3000 psi BOPE will be installed on the 8 5/8" casing
and tested daily for operational.