

Operator Theater Heeper
 Well Stradley Federal #8
 Unit 3 Section 11 Township 24 Range 26
 API # 30-015-00383

TOPS

Rustler	~	525'	*
Salado	~	1075'	*
Base Salt	~	1525'	*
Delaware	~	1800'	*

← Plug 60'-0' 54 f.

← 500' Pers. 155'

2
c

← Plug 1075' TAG
Pers + Sgs.

← Plug 1625' TAG
Pers + Sgs.

- * Contact OCD 24 hrs. prior to any work done.
- * Salt gel mud consisting of 10# brine with 25# of gel per barrel must be placed between each plug.
- * Install dry hole marker as per Rule 202.B.2
- * Plugs are to be set from point indicated up.
- * Plugs must not be less than 100' or 25 Sacks of cement, whichever is greater, unless specifically indicated.
- * Shoe and stub plugs will be 50' above and below shoe or stub and tagged.
- * Surface plug will be from 0' - 60'
- * Where plugs are required, cement must be placed inside and outside of all casing string(s) in the correct footage or sacks required, if no cement exists.
- * Plugs to be tagged will be indicated.

Csg. Cmt
1952' ?

← Plug 1750' TAG

? 7" csg.

TO 1975'

All Plugs Subject to change

[Signature]