

Operator Theaton Hepper
 Well Bradley Federal #6
 Unit I Section 11 Township 24 Range 26
 API # 30-015-00386

TOPS

Rustler	530'
Salado	1090'
B Salt	1525'
Delaware	1813'

Plug 60'-0" Surface

500'

Plug 1090' TAG

Plug 1625' TAG

Contact OCD 24 hrs. prior to any work done.

- * Salt gel mud consisting of 10# brine with 25# of gel per barrel must be placed between each plug.
- * Install dry hole marker as per Rule 202.B.2
- * Plugs are to be set from point indicated up.
- * Plugs must not be less than 100' or 25 Sacks of cement, whichever is greater, unless specifically indicated.
- * Shoe and stub plugs will be 50' above and below shoe or stub and tagged.
- * Surface plug will be from 0' - 60'
- * Where plugs are required, cement must be placed inside and outside of all casing string(s) in the correct footage or sacks required, if no cement exists.
- * Plugs to be tagged will be indicated.

70C
1157'
CAL 2602

7" @ 1964
100 SRS

8" Hole

Plug 1800' TAG

T.D. 2000'