

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Caroline Hunt Sands		8. Farm or Lease Name J. R. Joyce
3. Address of Operator Drawer 1350, Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER D 990 FEET FROM THE North LINE AND 990 FEET FROM THE West LINE, SECTION 23 TOWNSHIP 23-S RANGE 23-E NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4187.4 GR		12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 15" hole at 4:00 p.m. 10-22-67.

Set 11-3/4" 42# casing at 320' cemented with 300 sx Regular cement with 2% CaCl and 1/4# Flocele/sack. Plug down 1:15 p.m. 10-24-67. Ran measuring line, found top cement at 238'. Dumped 35 gallons gravel, 4 sx cotton seed hulls, 35 gallons gravel, and 100 sx Regular cement to fill to surface. WOC 19 hours. Drilled out, found bad cement job, squeezed with 100 sx Regular Neat with 2% CaCl. Maximum Pressure 1500#. Reversed out 4-5 sx cement. WOC 12 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>C. E. Spright</i></u>	TITLE <u>District Engineer</u>	DATE <u>10-27-67</u>
APPROVED BY <u><i>W. P. Gussett</i></u>	TITLE <u>Supervisor</u>	DATE <u>OCT 30 1967</u>

CONDITIONS OF APPROVAL, IF ANY: