

BRUNSON-McKNIGHT
HOWARD HEMLER No. 1
SOUTH CARLEBAD

TEST CONDUCTED BY:
JOHN WEST ENGINEERING CO.

BOTTOM HOLE PRESSURE TO USE WITH 4-POINT TEST
TABULATION OF PRESSURE AND TIME

TEST DATE: MARCH 6, 1973
TEST DEPTH: 11,740 FEET
ELEMENT No.: 6404-NB
OPER.: M. C. T.

<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>P.S.I. @ 11,740 FEET</u>
10:45 A.M.	00 HRS.	00 MIN.	3489 GAUGE REACHED 11,740 FEET, WELL SHUT-IN
11:45 A.M.	00	00	3491 OPEN CHOKE, BEGIN RATE 1
12:00 NOON	00	15	2831
12:15 P.M.	00	30	2794
12:30 P.M.	00	45	2890
12:45 P.M.	01	00	2923
1:00 P.M.	01	15	2893
1:15 P.M.	01	30	2890 END RATE 1
1:30 P.M.	01	45	2621 OPEN CHOKE, BEGIN RATE 2
1:45 P.M.	02	00	2583
2:00 P.M.	02	15	2575
2:15 P.M.	02	30	2579
2:30 P.M.	02	45	2581 END RATE 2
2:45 P.M.	03	00	2375 BEGIN RATE 3
3:00 P.M.	03	15	2342
3:15 P.M.	03	30	2311
3:30 P.M.	03	45	2344
3:45 P.M.	04	00	2377
4:00 P.M.	04	15	2390 END RATE 3
4:15 P.M.	04	30	2123 BEGIN RATE 4
4:30 P.M.	04	45	1932
4:45 P.M.	05	00	1844
5:00 P.M.	05	15	1816
5:15 P.M.	05	30	1809 END RATE 4, GAUGE OUT, END TEST