±12,900' to ± 15,000' (cont'd)

Run $4\frac{1}{2}$ " to $5\frac{1}{2}$ " full or tapered liner from $\pm 12,600$ ' to total depth to accomodate possible single or dual completion in the Strawn, Atoka, and/or Morrow zones. Circulate cement behind entire liner.

(Refer to attached tentatively proposed casing schematic.)

8-29-73 FWB

