

ATTACHMENT TO SUNDRY NOTICE NASH UNIT #6 Unit E Section 18-23S-30E, Eddy County, NM

4. Clean out to 5100' TD. Displace with cut brine with 15 cc W.L. 9.2 M.W.
5. Drill to 7400' TD.
6. Run logs and side wall cores. Evaluate.

If productive, 5 1/2" casing will be set. If non-productive, well will be plugged and abandoned in a manner consistent with State of New Mexico Regulations.

Estimated start date is May 31, 1993.