

- 12/23/78 Depth 6390', Drlg// (175') (25 days) Im & Sh, MW 8.9, Vis 34, WL 10, 2-1/2° dev @ 6295'. Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$105, Cum Mud: \$12,741. Daily Drlg: \$5055, Total Well: \$234,413.
- 12/24/78 Depth 6518', Drlg// (128') (26 days) Sh, MW 8.9, Vis 34, WL 9, 1-3/4° dev @ 6413', Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$110, Cum Mud: \$12,851, Daily Drlg: \$4960, Total Well: \$239,373.
- 12/25/78 Depth 6680', Drlg// (162') (27 days) Im & Sh, MW 9.0, Vis 34, WL 8, 1-3/4° dev @ 6507', Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$100, Cum Mud: \$12,951, Daily Drlg: \$5000, Total Well: \$244,373.
- 12/26/78 Depth 6785', Drlg// (105') (28 days) Im, Sd & Sh, MW 9.0, Vis 35, WL 8. Drld, TOH twice for 1 hole in DC, cracked box & 1 hole in DP, 64 stds down 18" from box. Total DHC: \$443,300. Daily Mud: \$150, Cum Mud: \$13,101, Daily Drlg: \$5050, Total Well: \$249,423.
- 12/27/78 Depth 6937', Drlg// (152') (29 days) Ls & Sh, MW 9, Vis 34, WL 8, 2-1/4° dev @ 6816', Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$500, Cum Mud: \$13,601, Daily Drlg: \$5400, Total Well: \$254,823.
- 12/28/78 Depth 7088', Drlg// (151') (30 days) Im & Sh, MW 9.1, Vis 35, WL 8. Deviations: 2-3/4° @ 6909', 2-1/2° @ 7003'. Drld & surveyed. Total DHC: \$443,300. Daily Mud: \$1114, Cum Mud: \$14,715, Daily Drlg: \$5964, Total Well: \$260,787.
- 12/29/78 Depth 7225', Trip// (137') (31 days) Ls & Sh, MW 9, Vis 35, WL 10, 2-3/4° dev @ 7124'. Drld, trip, surveyed, jet pit. Total DHC: \$443,300. Daily Mud: \$2525, Cum Mud: \$17,270, Daily Drlg: \$7375, Total Well: \$268,162.
- 12/30/78 Depth 7239', Drlg// (14') (32 days) Ls & Sh, MW 9, Vis 35, WL 9. 2-3/4° dev @ 7225', Drld, bit trip, trip for hole in DC (@ box), reamed 60' to btm - safety, cut DL, changed out rotary table. Total DHC: \$443,300. Daily Mud: 0, Cum Mud: \$17,270, Daily Drlg: \$7400, Total Well: \$275,562.
- 12/31/78 Depth 7352', Drlg// (113') (33 days) Im & Sh, MW 9.1, Vis 35, WL 8, 1-3/4° dev @ 7309', drld, trip for hole in DP, wshd to btm, surveyed. Total DHC: \$443,300. Daily Mud: \$383, Cum Mud: \$17,653, Daily Drlg: \$5283, Total Well: \$280,845.
- 1/1/79 Depth 7427', Drlg// (75') (34 days) Im & Sh, MW 9.1, Vis 36, WL 10, Drld, trip for hole in DC, packed swivel. Total DHC: \$443,300. Daily Mud: \$572, Cum Mud: \$18,225, Daily Drlg: \$5552, Total Well: \$286,397.
- 1/2/79 Depth 7550', Drlg// (123') (35 days) Im & Sh, MW 9.1, Vis 36, WL 10, 2-1/2° dev @ 7430', Drld & surveyed. Total DHC: \$443,300. Daily Mud \$420, Cum Mud: \$18,645, Daily Drlg: \$5255, Total Well: \$291,652.
- 1/3/79 Depth 7642', Drlg// (92') (36 days) Im & Sh, MW 9.1, Vis 36, WL 8. 3-1/4° dev @ 7530', drld & surveyed. Total DHC: \$443,300. Daily Mud: \$1157, Cum Mud: \$19,802, Daily Drlg: \$5907, Total Well: \$297,559.
- 1/4/79 Depth 7778' Drlg// (136') (37 dachs) Im Sd & Sh. MW 9.1, Vis 36, WL 8 Dev. 2-1/4° - 7643'. Daily Mud: \$970, Cum. Mud: \$20,772, Daily Drlg: \$5793, Total Well: \$303,352, Total DHC: \$443,300.