

AMOCO PRODUCTION COMPANY
 WARTER GAS COM. No. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: JUNE 17, TO JUNE 19, 1980
 TEST DEPTH: 11,190 FEET
 ELEMENT No.: 34912
 OPERATOR: M.J.B.

DATE	TIME	CUM. HRS. / MIN.		PSIG @ 11,190 FEET
6-17-80	10:30 AM			1541 GAUGE REACHED 11,190';
				FLOWING
	10:45 AM			1413
	11:00 AM			1384
6-17-80	11:15 AM			1310
	11:30 AM	00 HRS.	00 MIN.	1260 SHUT-IN; BEGIN BUILD-UP
	11:45 AM	00	15	1372
	12:00 NOON	00	30	2029
	12:15 PM	00	45	2196
	12:30 PM	01	00	2384
	12:45 PM	01	15	2543
	1:00 PM	01	30	2637
	1:15 PM	01	45	2731
	1:30 PM	02	00	2861
	1:45 PM	02	15	2943
	2:00 PM	02	30	3045
	2:15 PM	02	45	3134
	2:30 PM	03	00	3272
	2:45 PM	03	15	3358
	3:00 PM	03	30	3447
	3:15 PM	03	45	3528
	3:30 PM	04	00	3618
	3:45 PM	04	15	3691
	4:00 PM	04	30	3752
	4:15 PM	04	45	3793
	4:30 PM	05	00	3870
6-17-80	5:00 PM	05	30	3931
	5:30 PM	06	00	3963
	6:00 PM	06	30	3992
	6:30 PM	07	00	4012
6-17-80	7:30 PM	08	00	4073
6-17-80	9:30 PM	10	00	4226
6-18-80	2:30 AM	15	00	4540
	7:30 AM	20	00	4753
	12:30 PM	25	00	4913
	5:30 PM	30	00	5036
	10:30 PM	35	00	5140
6-19-80	3:30 AM	40	00	5223
6-19-80	8:00 AM	44	30	5303 END BUILD-UP
6-19-80	9:45 AM	45	15	5308 OPEN CHOKE; START 4-POINT
	10:00 AM	45	30	5292
	10:15 AM	45	45	5292 END RATE I

CONTINUED ON FOLLOWING PAGE