

MADDOX OPERATED

NEW MEXICO
EDDY
MALAGA

1

13,100

6-16-79 MI 370 jts, 2 7/8", 6.50#, N-80, EUE tbg w/ABC modified beveled couplings & 33 jts, 2 3/8", 4.70#, N-80, EUE w/ABC modified couplings.
6-17-79 Installed pulling unit anchors & steamed out tbg.
6-18-79 WO well servicing unit.
6-19-79 MI & RU Mack Chase well servicing unit. Installed hydraulic BOP's. Ran 3 3/4" bit, 6 3 1/8" DC's & 33 jts 2 3/8" tbg & SDON.
6-20-79 PU & ran 276 jts, 2 7/8" tbg. SDON @ 6 PM on 6-19-79.
6-21-79 Ran 62 jts, 2 7/8" tbg to T/liner @ 11,849'. RU power swivel & drld out 2' cmt in T/liner. Ran 32 jts, 2 7/8" tbg. Cleaned out mud & cmt f/13,000' to 13,010'. Displaced hole w/825 bbls 3% KCl water w/Corban inhibitor. Spotted 350 gallons 10% acetic acid @ 12,902'. SDON @ 7:30 PM, 6-20-79.
6-22-79 COH w/tbg, DC's & bit. RU Schlumberger. Ran Cement Bond Log f/13,013-9900'. Perf w/ 3 3/8" Hyperjet, 1 shot at each of the following depths: 12,424, 28, 32, 37, 46, 48, 12,520, 23, 26, 12,554, 55, 59, 62, 64, 68, 72, 12,580, 82, 85, 88, 12,897, 99, 12,901 (total of 23 holes). SI & SDON @ 11 PM, 6-21-79.