

AMOCO PRODUCTION COMPANY
PECOS GAS COM. No. 1
BOTTOM HOLE PRESSURE BUILD-UP TEST,
& 4-POINT BACK PRESSURE TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: FEBRUARY 2, TO FEBRUARY 4, 1980
TEST DEPTH: 11,820 FEET
ELEMENT No.: 20203
OPERATOR: W.S.

<u>DATE:</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 11,820 FEET</u>
2-2-80	11:00 AM			1347 GAUGE REACHED 11,820' FLOWING
	11:15 AM			1342
	11:30 AM			1337
	11:45 AM			1332
2-2-80	12:00 NOON	00 HRS.	00 MIN.	1332 SHUT-IN; BEGIN BUILD-UP
	12:15 PM	00	15	1430
	12:30 PM	00	30	1435
	12:45 PM	00	45	1440
	1:00 PM	01	00	1440
2-2-80	1:30 PM	01	30	1440
	2:00 PM	02	00	1440
	2:30 PM	02	30	1446
	3:00 PM	03	00	1446
2-2-80	4:00 PM	04	00	1446
	5:00 PM	05	00	1451
	6:00 PM	06	00	1451
2-2-80	8:00 PM	08	00	1451
	10:00 PM	10	00	1456
2-3-80	3:00 AM	15	00	1461
	8:00 AM	20	00	1466
	1:00 PM	25	00	1471
	6:00 PM	30	00	1477
	11:00 PM	35	00	1482
2-4-80	4:00 AM	40	00	1487
2-4-80	9:15 AM	45	15	1492 END BUILD-UP
2-4-80	10:15 AM	46	15	1492 OPEN CHOKE
	10:30 AM	46	30	1415 BEGIN 4-POINT
	10:45 AM	46	45	1404
	11:00 AM	47	00	1420 END RATE I
2-4-80	11:15 AM	47	15	1347
	11:30 AM	47	30	1342
	11:45 AM	47	45	1347
	12:00 NOON	48	00	1358 END RATE II
2-4-80	12:15 PM	48	15	1321
	12:30 PM	48	30	1321
	12:45 PM	48	45	1321 END RATE III
2-4-80	1:00 PM	49	00	1316
	1:15 PM	49	15	1316 END RATE IV; END 4-POINT; GAUGE OUT; END TEST