

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLE
(Other instructions
reverse side)

Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM 0556291

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Carthel - Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 5, T23S, R29E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

1. OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

Coronado Exploration Corp.

3. ADDRESS OF OPERATOR

1007 Marquette N.W. Albuquerque, NM 87102

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FSL and 1980' FEL

RECEIVED

NOV 13 1979

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

2,983.9' GL

O. C. C.

ARTESIA OFFICE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

FULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

NEW PLAN

Drill to a total depth of 3200' with cable tools.

- (a) Drill 14+ inch diameter hole to approximately 500'; set 10 3/4", 32.75#/ft., H-40 casing and circulate cement.
- (b) Drill 9 1/2+ inch diameter hole to approximately 2850' KB; set 7" 20#/ft., H-40 casing and tack at bottom pursuant to NMOCC Order R1-11A
- (c) Drill 6" hole to 3200' KB. If get production cut 7" casing and retrieve and run 4 1/2" 9.5#/ft casing to TD and circulate cement. If get dry hole cut 7" casing and retrieve. Set cement plug throughout potash zone pursuant to NMOCC Order R1-11A.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE President

DATE 11-06-79

(This space for Federal or State office use)

(Orig. Sgd.) GEORGE H. STEWART

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: