

RECEIVED	
DATE	
TIME	
BY	
FOR	
INITIALS	
REMARKS	

U. S. DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
WILDLIFE DIVISION

SUMMARY NOTICES AND REPORTS ONLY

XX
LINBRO OPERATING COMPANY

P. O. Drawer 10305, Midland, Texas 79702

B 2510 East

North 10 24-S



1980.7

Check Appropriate for

UNITED STATES DEPARTMENT OF THE INTERIOR

APPROVED	X
DATE	
BY	
FOR	
INITIALS	

Re-Enter Plug back

Change Ownership + Lease Name - X

formerly Graddock Energy Corp. Suite 906 Blankens Bldg. Midland-Tx 79701
Amesbury, Texas #1

Big well service unit, blow well down, kill well with water, remove wellhead, install BOP, pull tubing and lay down. Set C.C.B.P. at 11,500' with 55' of cement on top. Run tubing to 9,614' and set cement plug back to 9,510-1100'. If fluid plays dominant, pull tubing up the hole to 7,600'. Set cement plug from 7,600 to 7,500-1000'. CC and tag up. Wash. Run corr. log and perf. the Bone Springs section. Acidize or foam if needed. Clean up.

Start when equipment and materials are ready

N.A. Gussett

SUPERVISOR, DISTRICT II

JUN 11 1981