

AMOCO PRODUCTION COMPANY
 STATE "IH" COM. NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 and 4-POINT BACK PRESSURE TEST
 Tabulations of Pressures and Times

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: APRIL 2 to 4, 1981
 TEST DEPTH: 10217 FEET
 ELEMENT NO: 34911 (0-6050 psi)
 OPERATOR: M.R.

<u>DATE</u>	<u>TIME</u>	<u>CLM HRS. /MIN.</u>		<u>PSIG @ 10217 FEET</u>
4-2-81	10:00 A.M.			1394 gauge reached 10217 Feet
	10:30 A.M.			1373
4-2-81	11:00 A.M.	00hrs.	00MIN.	1407 Shut-In, Begin Build-Up
		00	15	1765
		00	30	2262
	11:45 A.M.	00	45	2531
	12:00 Noon	01	00	2671
	12:15 P.M.	01	15	2720
		01	30	2802
		01	45	2866
	1:00 P.M.	02	00	2933
		02	30	3024
	2:00 P.M.	03	00	3095
		03	30	3159
	3:00 P.M.	04	00	3205
		05	00	3278
		06	00	3339
		07	00	3394
		08	00	3434
		09	00	3468
	9:00 P.M.	10	00	3502
4-2-81	11:00 P.M.	12	00	3550
4-3-81	2:00 A.M.	15	00	3605
	7:00 A.M.	20	00	3676
	12:00 NOON	25	00	3725
4-3-81	5:00 P.M.	30	00	3765
4-4-81	3:00 A.M.	40	00	3826
	8:30 A.M.	45	30	3858 gauge off bottom, gradient stops.
	9:00 A.M.	46	00	3858
	9:30 A.M.	46	30	3858 10/64 Choke, Begin Test
	9:45 A.M.	46	45	3813
	10:00 A.M.	47	00	3810 END RATE I
	10:15 A.M.	47	15	3755 12/64 Choke
	10:30 A.M.	47	30	3746 END RATE II
	10:45 A.M.	47	45	3716 13/64 Choke
	11:00 A.M.	48	00	3709 END RATE III
	11:15 A.M.	48	15	3633 15/64 Choke
	11:30 A.M.	48	30	3627 END RATE IV
	11:45 A.M.	48	45	3502 17/64 Choke
	12:00 Noon	49	00	3459
	12:15 P.M.	49	15	3431
	12:30 P.M.	49	30	3416 END RATE V