break was encountered 11,106 - 11,114 that requires 12.5#/gal mud to balance it. This calculates a BHP of 7225 PSIG. With this example of BHP's in the area, we feel that the additional cement is a good investment. WOC 24 hrs. Drilled float collar, float shoe and 10' of new formation. Tested shoe w/Halco to 13#/gal equivilent mud weight by 10#/gal fluid to 1700# at surface for 30 min. - ok. .