

BELCO PETROLEUM CORPORATION
 COCHELL NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST, AND
 4-POINT BACK PRESSURE TEST.
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: SEPTEMBER 8-11-1981
 TEST DEPTH: 12,214 FEET
 ELEMENT NO: 34912 (0-8000 psi)
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. /MIN.</u>		<u>PSIG @ 12,214 FEET</u>
9-8-81	10:45 A.M.			3037 Gauge reached 12214 flowing
	11:15			2592
	11:45 A.M.	00 Hrs.	00Min.	2474 Shut-In Begin Build-Up
	12:00 NOON	00	15	3135
	12:15 P.M.	00	30	3747
	12:30 P.M.	00	45	3963
	12:45 P.M.	01	00	4117
	1:15 P.M.	01	30	4227
	1:45 P.M.	02	00	4283
	2:45 P.M.	03	00	4324
	3:45 P.M.	04	00	4364
9-8-81	4:45 P.M.	05	00	4405
9-9-81	9:45 A.M.	10	00	4441
	2:45	15	00	4449
	7:45	20	00	4462
9-9-81	5:45 P.M.	30	00	4474
9-10-81	3:45 A.M.	40	00	4485
9-10-81	1:45 P.M.	50	00	4494
9-10-81	11:45 P.M.	60	00	4506
9-11-81	9:00 A.M.	69	15	4506 Gauge out, End Test.
9-11-81	10:00 A.M.	00Hrs.	00Min.	4506 Shut-In
		00	15	4215
		00	30	3894
		00	45	3698
	11:00 A.M.	01	00	3596 End Rate I
		01	15	3310
		01	30	3147
		01	45	3004
	12:00 Noon	02	00	2963 End Rate II
		02	15	2669
		02	30	2441
		02	45	2318
	1:00 P.M.	03	00	2245 End Rate III
		03	15	1786
		03	30	1551
		03	45	1461
9-11-81	2:00 P.M.	04	00	1424 End Rate IV