

DISTRIBUTION		
SANTA FE	1	
FILE	1	✓
USGS		
LAND OFFICE		
OPERATOR	1	

P O BOX 2088
ANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103
Revised 10-1-79

JAN 26 1981

O. C. D.

ANTA FE OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR RE-ENTER OR PLUG BACK TO A DIFFERENT RESERVOIR.
(SEE APPLICATION FOR PERMIT TO DRILL OR RE-ENTER C-1031 FOR SUCH APPLICATIONS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐	2. Name of Operator <u>Belco Petroleum Corporation</u> ✓	3. Address of Operator <u>411 Petroleum Building Midland, Tx 79701</u>	4. Location of Well UNIT LETTER <u>G</u> <u>1830</u> FEET FROM THE <u>North</u> LINE ALTH <u>2060</u> FEET FROM THE <u>east</u> LINE, SECTION <u>21</u> TOWNSHIP <u>23-S</u> RANGE <u>28-E</u> NEARLY	5. Elevation (Show whether DF, RF, GR, etc.) <u>3026' GR</u>	6. Indicate Type of Lease State ☐ Free ☒	7. State Oil & Gas Lease No.	8. Term of Lease (Date)	9. Well No. <u>1</u>	10. Field and Pool, or Village <u>Und North Loving Monroe</u>	11. County <u>Eddy</u>
--	---	---	--	---	--	------------------------------	-------------------------	-------------------------	--	---------------------------

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING O-45 ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	Drilling Operations ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Correction to report fo 12-30-80

Depth 2505'. Drlg circ., and TOH. R 10 3/4" casing and cement and 1875 sx. lite poz 3 x 10 # salt per sx and 1/4# celloflake per sx followed by 300sx class C x CaCl₂. Cement circ.

size	Length (feet)	Weight/ft	Grade	Threads
10 3/4"	2287.28	40.5	K-55	STXC
"	159.72	45.4	K-55	STXC
Float collar	1.85			
10 3/4"	39.75	45.5	K-55	STXC
float collar	1.7			
CSA	2502			

From time cement plug down at 11:30pm 12/29/80 cement was not drilled until 12:00pm 1/1/81 Approximatley 61 hours WOC. Prior to drilling outcement casing tested to 2000 psi for 30 minutes on 1/1/81.

13. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>W. E. Moore</u>	TITLE <u>District Manager</u>	DATE <u>1/23/81</u>
APPROVED BY <u>Mike Williams</u>	TITLE <u>OIL AND GAS ENGINEER</u>	DATE <u>JAN 28 1981</u>
CONDITIONS OF APPROVAL, IF ANY:		