

JAKE L. HAMON
 STATE V 249 No. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 AND 4-POINT BACK PRESSURE TEST.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: JANUARY 4 to 9 1982
 TEST DEPTH: 11,574 '
 ELEMENT NO: 34911 (0-6000 psi)
 OPERATOR: M.R.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. / MIN.</u>		<u>PSIG @ 11,574 FEET</u>
1-4-82	10:15 A.M.			1383 Gauge reached 11,574' flowi
	10:45 A.M.			441
	11:15 A.M.	00 Hrs.	00 Min.	411
	11:45 A.M.	00	30	1389
	12:15 P.M.	01	00	1904
	12:45 P.M.	01	30	2132
	1:15 P.M.	02	00	2393
	1:45 P.M.	02	30	2550
	2:15 P.M.	03	00	2674
	3:15 P.M.	04	00	2885
	4:15 P.M.	05	00	3033
1-4-82	9:15 P.M.	10	00	3422
1-5-82	2:15 A.M.	15	00	3657
	7:15 A.M.	20	00	3816
	12:15 P.M.	25	00	3931
	5:15 P.M.	30	00	4024
1-5-82	10:15 P.M.	35	00	4097
1-6-81	3:15 A.M.	40	00	4154
	8:15 A.M.	45	00	4208
	1:15 P.M.	50	00	4254
	6:15 P.M.	55	00	4293
1-6-82	11:15 P.M.	60	00	4329
1-7-82	4:15 A.M.	65	00	4363
	9:15 A.M.	70	00	4393
	2:15 P.M.	75	00	4417
	7:15 P.M.	80	00	4438
1-7-82	12:15 P.M.	85	00	4459
1-8-82	5:15 A.M.	90	00	4468
1-8-82	7:30 A.M.	92	15	4471 Gauge out to change charts.
1-8-82	8:30 A.M.	93	15	4477 Gauge back to 11,574'
	10:15 A.M.	95	00	4495
	3:15 P.M.	100	00	4505
1-8-82	8:15 P.M.	105	00	4523
1-9-82	1:15 A.M.	110	00	4538
	6:15 A.M.	115	00	4547
	8:30 A.M.	117	15	4553 OPen choke to light Heater
	9:30 A.M.	118	15	4535 Open Choke to Begin 4-Point
1-9-82	9:30 A.M.	00 Hrs.	00 Min.	4535
	9:45 A.M.	00	15	4444 5/64 Choke
	10:00 A.M.	00	30	4366
	10:15 A.M.	00	45	4311
	10:30 A.M.	01	00	4269 END RATE I
	10:45 A.M.	01	15	4199 6/64 Choke
	11:00 A.M.	01	30	4145
	11:15 A.M.	01	45	4085
	11:30 A.M.	02	00	4042 END RATE II