

POCHE FEDERAL #1

6780 - 6819	32,000 gals. foam, 44,000# sand
6750'	CIBP; top w/ 35' cement.
6582 - 6616'	2000 gals. 15% HCl; 47,000 gals. foam, 51,000# sand. Sqz. w/ 300 sx cement.
5968 - 6004	3000 gals. 15% HCl; sqz. w/ 50 sx ClC; drill out to 6020'. Reperf; 3000 gals. 15% HCl; 11,000 gals. foam, 24,000# sand
5930	CIBP; top w/ 30' cement
5836 - 5846	28,000 gals. foam, 24,000# sand
5782 - 5784	900 gals. 15% HCl
5817	Sqz. 5836 - 5846 w/ 100 sx ClC
5750	Retainer, sqz. w/ 100 sx ClC. Drill out to 5890.
5836 - 5846	975 gals. 15% HCl; 18,000 gals. foam, 24,000# sand
5750	CIBP; cap w/ 35' cement.
4350 - 4465	50 sx cmt.
3075 - 3230	50 sx ClC
580 - 680	30 sx
0 - 50	10 sx