

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO. 38-015-25708
5. Indicate Type of Lease
STATE ☐ FEE ☒
6. State Oil & Gas Lease No. 026508
7. Lease Name or Unit Agreement Name: IMC
8. Well No. 1
9. Pool name or Wildcat Undes Willow Lake (Bone Spring)

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)
1. Type of Well:
Oil Well ☒ Gas Well ☐ Other ☐
2. Name of Operator Griffin Petroleum Company
3. Address of Operator 550 W. Texas, Suite 1240, Midland, Texas 79701
4. Well Location
Unit Letter C : 660 feet from the North line and 1650 feet from the West line
Section 26 Township 24S Range 28E NMPM Eddy County
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 2959' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐
SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Re-Entry ☒

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

- 1) Drilled out cmt 5'-442', 510'-570', 2479'-2683', 3550'-3688', 4958'-5228', 5953'-6000', 8038'-8078'. Tagged @ 8930'.
- 2) Squeezed old sqz perms @ 2697' w/250 sx Class C. WOC. Drilled out cement. Tested csg to 500 psi.
- 3) Perf'd Bone Spring 8666'-8686'. Broke perms w/ 1000 gals 7-1/2% NEFE HCl.
- 4) Frac'd Bone Spring w/ 42,000 gals x-linked gel carrying 77,000 lbs 20/40 sand and 16,000 lbs 20/40 resin coated sand.
- 5) Flow tested well. W/O facilities.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Eric Griffin TITLE Vice President DATE 9/22/00

Type or print name Eric Griffin

Telephone No. 915/687-1042

(This space for State use)

ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

APPROVED BY [Signature] TITLE [Signature] DATE OCT 26 2000

Conditions of approval, if any: