

F-23-23-27

Myco Industries Inc.

West Loring Fee #1

8 5/8" - 3200'
circ.

T. Salt - 450'

B. Salt - 2005'

T. Lamar - 2237'

* 10 3/8" Surface.

* ~~505x~~ 426' TAG.

* Run set CJB P @ 3200' w/ 50sx cement. Est Top 2706'

* Circ. 10 # Mud.

X - 3200'

T. Perf. - 3256'

5 1/2" - 3477'

circ.

7 7/8" hole.